## DRAFT/PRELIMINARY CLIENT WORK PRODUCT - CONFIDENTIAL AND PRIVILEGED

	IWF Chang Order		ge   Description	Original Amount	Revised Amount	Difference	Comments
1 2	0001.1 00002	0002	Column splice changes to columns B.2.8 and C.2.8: Pieces BC1005, BC1008, BC1013, BC1014	\$7,538.48	\$7,538.4	8 \$0.0	0 To be resubmitted as-is
3	00003						number not used
П							number not used
4	00004.1	00022	RFI # 142: Addition of Level 4 Beam, Area C: Bracing Revisions at Column Line B.2.8 and C.2.8: Angle Kickers at Roof Framing Area E.	\$6,244.44	\$4,936.80	(\$1,307.64)	Adjusted to reflect a standard cost for re-detailin instead of charging by the hour, also conformed to unit coats based on the per-lb price. Weights of steel adjusted to conform to engineers estimate of weight because no material invoices are
	00005.2 00006	00023	Area E; Added Beam, EB3200 (W14x43)	\$5,483.84	\$5,055.60		Recalculated using a per piece re-detailing charge and combined with per pound prices promoted by Donohue.
1							number not used
7 0	00007.2	00024	RFI # 135; Revised Bracing at Column Line # 3; Door Conflicts	\$3,681.05	\$4,408.69	ı	Recalculated using a per piece re-detailing charge and combined with per pound prices promoted by Donohue.
-	0008.2 0009.2	00025	Modifications to mezzanine framing at EL 49; RFI # 147.	\$9,467.15 \$2,070.00	\$4,367.77 \$2,070.00	] ] 1	Recalculated using a per piece re-detailing charge and combined with per pound prices promoted by Donohue. There is no support including shop time-sheets that can substantiate the shop hours nor is there enough information to substantiate a greater amount of steel weight included in the changes.
00	0010.1	00026	Addition of steel post; Re-Detailing of 6 structural pieces	\$1,880.18	\$1,943.04	lc	Recalculated using a per piece re-detailing harge and combined with per pound prices romoted by Donohue.

GA	
-	
N	

	IWF Change Order #	NSSD Change Order	e	Original Amount	Revised Amount	Difference	WORK PRODUCT - CONFIDENTIAL AND PRIVILEO  Comments
11	00011.2	00027	modifications to Area D Framing	\$9,672.93	\$1,521.30	(\$8,151.63	Recalculated using a per piece re-detailing charge and combined with per pound prices promoted by Donohue. There is no support including shop time-sheets that can substantiate the shop hours nor is there enough information (substantiate a greater amount of steel weight included in the changes.
12	00012.2 00013	00028	Modifications to Area E Framing	\$12,224.63	\$2,663.42		Recalculated using a per piece re-detailing charge and combined with per pound prices promoted by Donohue. There is no support including shop time-sheets that can substantiate the shop hours nor is there enough information to substantiate a greater amount of steel weight included in the changes.
4	00014.1	00029	Modifications per JJ Henderson Change Order # 2	\$3,515.73	\$2,316.50	(\$1,199.23)	Recalculated using a per piece re-detailing charge and combined with per pound prices promoted by Donohue.
5	00015.1	00030	Revision to Canopy in Area D	\$561.20	\$838.20	\$277.00	Recalculated using a per piece re-detailing charge and combined with per pound prices promoted by Donohue.
(	00016.2	00031	Changes per Donohue memo of 2/21/04; horizontal & vertical bracing.	\$126,330.48	\$87,672.09	(\$38,658.39)	Adjustments made after compiling actual hours expended for re-detailing were retrieved from the time recording software at IWF. Substituted a per piece, or per sheet, price for re-detailing and recalculated other items using unit prices promoted by Donohue, on a per pound basis, except for re-detailing.
0	00017.1	00032 N	Modifications to the monorail location	\$736.00	\$781.00	] I	Recalculated at a unit price for re-detailing by the piece rather than charging by the hour since there is not enough timesheet documentation to support the hourly charge.

CHANGE ORDER ANALYSIS

	IWF	NSSD			<u> </u>		
	Change Order #	Change Order #		Original	Revised		
-	Order #	Order #	Description	Amount	Amount	Difference	Comments
							At this time this RCO is not to be resubmitted; there does not appear to be any direct support for the amount claimed. The drawing log does not offer a clear chronological sequence for the submittal submissions and the subsequent approvals. It would take a great deal more
		1					information to show that changes made to the
18 19	00018		Re-Detailing of Checkered Plate	\$147,940.89	\$0.00	(\$147,940.89)	structural steel precipitated these change to the checkered plate.
20	00020						number not used
21	00021		Authorized Field Work	<u> </u>			number not used
22	00022	, ced	Authorized Field Work	-			Combined these four RCO's since they were all
23	00023	-X)' F	Authorized Field Work	\$6,545.70	\$6,197.40	(\$348.30)	relative to extra field work performed on a T&M
24	00024		Authorized Field Work				basis. Also, modified to only include those extra
							work orders that have been executed by J J
25 26	00025 00026		Re-Detailing of Stairs and Rails after approval	\$35,434.38	\$35,434.38	\$0.00	To be resubmitted as-is (this one is a questionable, there needs to be a better support for the chronology of the submittals and approvals, which currently is not evident)
27	00027						number not used
28	00028	l	Modifications To Handrail Mounting	\$37,965.78	\$37,965.78		number not used
29	00029	A	Additional field labor, structural steel hanges	\$42,929.51	\$28,146.80		To be resubmitted as-is  Modified to include only those extra work orders that have been executed by J J Henderson.
			Total	\$460,222.37	\$233,857.25	(\$226,365.12)	